



Dickey Creek Bridge

Construction Activities & Upcoming Work June 14, 2023

Project Number:

WA KITTITAS 5880(1)

FHWA Contact:

Daniel Christianson

Daniel.Christianson@dot.gov
406-217-7344

1220 38th St N
Great Falls, MT 59405

Project Partners:

Kittitas County
WA DNR

Contractor:

KRCI, LLC
125 McGee St SE
East Wenatchee, WA

Notice to Proceed:

August 8, 2022

Fixed Completion Date:

November 7, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**



Road Surface Conditions

The existing alignment is paved and continues to be used for passage through the project corridor.



Work Activities

Current:

- Placement of unclassified borrow at the south approach continues.
- Rebar has been tied and formwork placed for the end diaphragms on the bridge girders.

Upcoming:

- Pour concrete for the end diaphragms.
- Finish placement of borrow for the south approach and continue placement for the north approach.
- Placement of riprap and backfill at the bridge abutments.



Traffic Delays

- Expect short delays Monday through Friday. Flaggers will be present during work hours to control traffic.



Embankment construction

Images Source: FHWA



Storm Water Pollution Prevention Plan (SWPPP):

The SWPPP is available for viewing at KRCI's project office.



Project Website:

<https://highways.dot.gov/federal-lands/projects/wa/dickey-creek-bridge>

Western Federal Lands Highway Division