Snug Harbor Road Paving and Bike Lane Phase II



August 13, 2021

Project Number: AK PFH 59(2)

FHWA Contact:

Tara Walter

E: tara.walter@dot.gov

P: 360-624-8233

Project Partner:

AK DOT&PF

Kenai Peninsula Borough

Contractor:

Drennon Construction & Consulting, Inc. Fairbanks, AK

Notice to Proceed:

June 24, 2021

Fixed Completion Date:

November 3, 2021



U.S. Department of Transportation

Federal Highway Administration



Construction Activities & Upcoming Work

The rain earlier this week hasn't stopped operations, but it has made things a little bit soggy onsite. Drennon Construction continues clearing and excavation operations along Snug Harbor Road to lay back the slopes. Side dumps are hauling timber, slash, and dirt to the Snug Harbor Material Site.



Traffic Delays

Drennon is scheduled to work Monday through Saturday. Flagging operations will be required between the hours of 7:00am to 6:00pm, expect delays and one-lane traffic control. Be mindful of the haul trucks through the project corridor.



As DCC excavates, a bench of material is left to later serve as a platform for equipment to sit when installing the underdrains on the slope.



All Project Images Source: FHWA

Website: Snug Harbor Road Paving and Bike Lane Phase II | FHWA (dot.gov)

Western Federal Lands Highway Division