



Dickey Creek Bridge

Construction Activities & Upcoming Work August 17, 2023

Project Number:

WA KITTITAS 5880(1)

FHWA Contact:

Daniel Christianson

Daniel.Christianson@dot.gov
406-217-7344

1220 38th St N
Great Falls, MT 59405

Project Partners:

Kittitas County
WA DNR

Contractor:

KRCI, LLC
125 McGee St SE
East Wenatchee, WA

Notice to Proceed:

August 8, 2022

Fixed Completion Date:

November 7, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**



Road Surface Conditions

The existing alignment is paved and continues to be used for passage through the project corridor. Traffic is scheduled to be switched to the new alignment and bridge on August 23.



Work Activities

Current:

- Bridge rail has been poured and finished.
- Select borrow and roadway aggregate placement.
- Installation of guardrail posts.

Upcoming:

- Placing waterproofing membrane.
- Paving the mainline.
- Moving traffic to the new bridge.



Traffic Delays

- Expect short delays Monday through Friday. Flaggers will be present during work hours to control traffic.



Bridge railing

Images Source: FHWA



Storm Water Pollution Prevention Plan (SWPPP):

The SWPPP is available for viewing at KRCI's project office.



Project Website:

<https://highways.dot.gov/federal-lands/projects/wa/dickey-creek-bridge>

Western Federal Lands Highway Division