



Source: FHWA

August 26, 2022

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Boem Kim

boem.kim@dot.gov

(360) 605-7636

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3rd, 2022

Fixed Completion Date:

October 15, 2024

## Project Description

Located along the South Entrance Road in Yellowstone National Park, this project includes construction of a double span, 357-foot long steel girder bridge with cast-in-place concrete deck and 3 mechanically stabilized earth walls. Other work will include removal of existing Lewis River Bridge, stone masonry, roadway excavation and paving. This project is administered by the Federal Highway Administration in partnership with the National Park Service.



## Work Schedule

Expect work 6:00 a.m. to 6:00 p.m., Monday through Saturday.

Last week the contractor continued construction on the temporary work bridge. The temporary work bridge will provide a platform for the crane to drive permanent pipe pile for abutment 2 and pier.

Over the next two weeks, work includes: finishing construction on the temporary work bridge, driving permanent pipe pile at abutment 1, and finishing structural excavation at abutment 2.



## Traffic Delays

Anticipate up to 20 minute delays during construction activities. There will be a one-lane, two-way temporary traffic control zone facilitated by a temporary traffic signal system. The existing alignment including pavement and bridge will be used while the new bridge is constructed. No road closures anticipated at this time.



**The Storm Water Pollution Prevention Plan (SWPPP) is available for viewing upon request. See also SWPPP sign posted at project site.**



U.S. Department  
of Transportation

**Federal Highway  
Administration**

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

**Western Federal Lands Highway Division**



## Lewis River Bridge Construction Activities & Upcoming Work

Source: FHWA

August 26, 2022

Project Number:  
WY NPS YELL 14(1)

FHWA Contact:  
Boem Kim  
boem.kim@dot.gov  
(360) 605-7636

Project Partner:  
NPS

Contractor:  
M.A. DeAtley  
Construction, Inc  
Clarkston, WA

Notice to Proceed:  
May 3rd, 2022

Fixed Completion Date:  
October 15, 2024



U.S. Department  
of Transportation  
**Federal Highway  
Administration**



Source: FHWA

Temporary work bridge construction continues this week and into next week.



Source: FHWA

Work continues on Lewis River Bridge. Permanent piles for abutment 1 will be driven in coming weeks.

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

**Western Federal Lands Highway Division**