

# NEWSLETTER

## Darrington Emergency Repairs 2016 Phase II

**August 14, 2020**

**Project Overview:** Construction for this project includes, grading, aggregate surfacing, asphalt concrete paving, culvert cleaning and installation with drainage improvements.



*FSR 4036 is closed to the public.*

Project Number:

WA FS ERFO 2016(1-20(5)

FHWA Contact:

David Nye

david.nye@dot.gov

(307) 774-1732

Darrington, WA

Project Partner:

Mt. Baker-Snoqualmie

National Forest

Contractor:

Strider Construction Co.,  
Inc.  
Bellingham, WA

Notice to Proceed:

May 11, 2020

Approx. Completion Date

October 2, 2020



- The riprap/root wad revetment on FSR 4036, Red Bridge campground, is complete.
- The diversion has been removed.
- The existing asphalt pavement has been removed.
- The new roadway alignment is under construction.
- Paving is tentatively scheduled for August 21.
- The contractor will mobilize into FSR 4065 on Monday, August 17.



U.S. Department  
of Transportation

**Federal Highway  
Administration**

Contractor normal work hours will be Monday thru Thursday 7:00 am—5:00 pm.

Project Website: <https://highways.dot.gov/federal-lands/projects/wa/fs-erfo-2016-1-20-5>

**Western Federal Lands Highway Division**