

Glenn Hwy Rehab, Kings River Bridge, MP 66.0 to 67.2



Project Number:
AK DOT 135(6)

FHWA Contact:
Tara Walter
E: tara.walter@dot.gov
P: 360-624-8233

Project Partner:
Alaska Dept of
Transportation & Public
Facilities.

Contractor:
Pruhs Construction
Company, LLC
Anchorage, AK

Notice to Proceed:
December 29, 2022

Fixed Completion Date:
October 9, 2024



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities & Upcoming Work

May 23, 2024

Contractor has been excavating, placing select borrow and working on culverts this week. They continued grubbing and placing topsoil as needed. Bridge subcontractor is starting installation of the bridge rail. Upcoming work includes more excavation and borrow backfill, grubbing, placing topsoil on completed slopes, and culverts. Be mindful of the rock trucks being used throughout the project site. No traffic delays over the holiday weekend starting 6pm Friday (5/24) - 6am Tuesday (5/28). Due to the long holiday weekend, contractor will be working on Saturday (6/1) next week.

Above, right: Placing topsoil along new alignment.

Below, right: Grading & compacting subgrade.

Traffic Delays

Note schedule change: **Monday thru Friday, 7:00am-7:00pm.**

Expect up to 30 minute traffic delays during this time. Pilot car is being used to conduct public traffic during construction operations. Please drive cautiously through the project area all other times.



Website: [Glenn Highway Rehabilitation, Kings River Bridge Section MP 66.0 to MP 67.2 | FHWA](#)

Western Federal Lands Highway Division