

Glenn Hwy Rehab, Kings River Bridge, MP 66.0 to 67.2



Project Number:
AK DOT 135(6)

FHWA Contact:
Tara Walter
E: tara.walter@dot.gov
P: 360-624-8233

Project Partner:
Alaska Dept of
Transportation & Public
Facilities.

Contractor:
Pruhs Construction
Company, LLC
Anchorage, AK

Notice to Proceed:
December 29, 2022

Fixed Completion Date:
October 9, 2024



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities & Upcoming Work

May 30, 2024

The contractor continued work activities of roadway excavation, placing select borrow and grubbing this past week. Bridge subcontractor started installing bridge rail.

Upcoming work includes paving the temporary bridge approaches, and more roadway excavation and culvert install. Be mindful of the rock trucks being used throughout the project site. Due to the long holiday weekend, contractor will be working on Saturday (6/1) this weekend. Contractor is planning on transitioning public traffic onto the new alignment Wednesday 6/5.

Traffic Delays

Note schedule change: **Monday thru Friday, 7:00am-7:00pm.** Expect up to 30 minute traffic delays during this time. Pilot car is being used to conduct public traffic during construction operations. Please drive cautiously through the project area all other times.

Right: Placing and grading subbase select borrow.



All Project Images Source: FHWA

Website: [Glenn Highway Rehabilitation, Kings River Bridge Section MP 66.0 to MP 67.2 | FHWA](#)

Western Federal Lands Highway Division