

Project Number:

WY NPS YELL 12(2)

FHWA Contact:

Nathan Douglass

nathan.douglass@dot.gov

(208) 351-0054

Project Partner:

Yellowstone National Park

Contractor:

HK Contractors Inc.

P.O. Box 51450

Idaho Falls, Idaho

83402

Notice to Proceed:

January 24, 2023

Fixed Completion Date:

November 30, 2026



U.S. Department of Transportation

Federal Highway Administration Yellowstone River Bridge July 3, 2024

Construction Activities & Upcoming Work

Project Description:

Utilizing Great American Outdoor Act Funding the Yellowstone River Bridge project includes constructing a new bridge over the Yellowstone River, a new alignment to the bridge approach, expansion of picnic areas, and additional parking at various trailheads.

Road Conditions:

Extreme caution should be used by motorist and tourist, particularly during rainy or snowy weather conditions. Temporary traffic control signs are utilized at the active construction locations to ensure public safety.

Current and Upcoming Work:

The contractor continued work on the Lower Picnic Loop in preparation for paving. Wax injection of the post tensioning bar ducts has begun for Pier 3. Form work and rebar tying are under way for the Pier 3 end cap. It will be set on pier 3 with a scheduled concrete pour next week. The first few girders will arrive next week as will additional segments of Pier 2.

Traffic Delays:

Minimal delays should be expected next week and the majority of the construction season. Please use caution when driving by construction access roads. Work will not be done between July 4th—July 7th, enjoy the holiday!

2024 Construction Milestones:

Completion of Footings—Finished Erection of pre-cast Pier Segments—In Progress Girder Erection—Later this Season Paving the Picnic Loops—Later this Season

Pre-cast Segment Delivery

Source: FHWA

Project Website: https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2

Western Federal Lands Highway Division



Project Number:

WY NPS YELL 12(2)

<u>FHWA Contact:</u> Nathan Douglass

nathan.douglass@dot.gov (208) 351-0054

<u>Project Partner:</u> Yellowstone National Park

<u>Contractor:</u> HK Contractors Inc. P.O. Box 51450 Idaho Falls, Idaho 83402

Notice to Proceed:

January 24, 2023

Fixed Completion Date:

November 30, 2026



U.S. Department of Transportation

Federal Highway Administration

Yellowstone River Bridge July 3, 2024 Construction Activities & Upcoming Work



Placement of the Pier 3 stay in place form.

Placement of Rebar within the Pier 3 Pier Cap.

Source: FHWA

Project Website: https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2

Western Federal Lands Highway Division