



Source: FHWA

Lewis River Bridge Construction Activities & Upcoming Work

August 30, 2024

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Tim Barber

Timothy.Barber@dot.gov

(208) 479 - 4421

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3rd, 2022

Fixed Completion Date:

October 15, 2024

Project Description

Utilizing Great American Outdoor Act Funding, the Lewis River Bridge project, located along the South Entrance Road, includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, excavation, and paving.



Source: YNPS

Work Schedule

Expect work 7:00 a.m. to 8:00 p.m., 6 days a week.

The contractor completed the asphalt paving on the mainline road over the new bridge. They are working on bridge guardrails and removal of the old bridge. Stone masonry is being done on the parapet walls. The new bridge is now open to traffic.

Upcoming work includes: old bridge removal, stone masonry on the South MSE wall and guardwall, parking lot grading, removing the river diversion, and parking lot concrete curbs, gutters, and sidewalk.

Traffic Delays

Warning - Anticipate up to 20 minute delays during construction activities. There is a single lane, two-way alternating temporary traffic control zone. Please observe and heed the temporary traffic signals. The new bridge allows 2 way traffic at night and non-construction days; however the speed limit continues to be 25 mph.



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

Western Federal Lands Highway Division