

# Glenn Hwy Rehab, Kings River Bridge, MP 66.0 to 67.2



Project Number:

AK DOT 135(6)

FHWA Contact:

Tara Walter

E: tara.walter@dot.gov

P: 360-624-8233

Project Partner:

Alaska Dept of  
Transportation & Public  
Facilities.

Contractor:

Pruhs Construction  
Company, LLC  
Anchorage, AK

Notice to Proceed:

December 29, 2022

Fixed Completion Date:

October 9, 2024



U.S. Department  
of Transportation

**Federal Highway  
Administration**

## Construction Activities & Upcoming Work

**August 1, 2024**

The contractor continued bringing the road up to select borrow grade, working slopes and placing topsoil this past week. Hydroseeding subcontractor continued placing mulch on the slopes this week. Next week, the contractor will be working on approaches and starting work again on the riprap guide banks for bridge abutment protection.

## Traffic Delays

**Shift: Monday—Friday 7am-7pm**

Delays up to 30 minutes can be expected during shift hours.



Above: Grading Select Borrow.

All Project Images Source: FHWA

Website: [Glenn Highway Rehabilitation, Kings River Bridge Section MP 66.0 to MP 67.2 | FHWA](#)

**Western Federal Lands Highway Division**