



Source: FHWA

September 27, 2024

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Tim Barber

Timothy.Barber@dot.gov

(208) 479 - 4421

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3rd, 2022



Fixed Completion Date:

May 17th, 2025

Project Description

Utilizing Great American Outdoor Act Funding, the Lewis River Bridge project, located along the South Entrance Road, includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, excavation, and paving.



Source: FHWA

Work Schedule

Expect work 7:00 a.m. to 7:00 p.m., 6 days a week.

The contractor completed removal of the old bridge. They are building the pavilion guardwall, grading and placing concrete curbs in the parking lots. Stone masonry is being done on the South MSE wall and Obsidian Trail curbs.

Upcoming work includes: stone masonry on the South and Pavilion MSE walls, parking lot concrete curbs, gutters, sidewalks, and paving.

Traffic Delays



Warning - Anticipate up to 10 minute delays during construction activities. There is a single lane, two-way alternating temporary traffic control zone. Please observe and heed the temporary traffic signals. The new bridge allows 2 way traffic at night and during non-construction days; however the speed limit continues to be 25 mph.



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

Western Federal Lands Highway Division