

# Lewis River Bridge

## Construction Activities & Upcoming Work

Source: FHWA

June 16, 2025

### Project Number:

WY NPS YELL 14(1)

### FHWA Contact:

Tim Barber

Timothy.Barber@dot.gov

(208) 479 - 4421

### Project Partner:

NPS

### Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

### Notice to Proceed:

May 3rd, 2022

### Fixed Completion Date:

May 17th, 2025

### **Project Description**

Utilizing Great American Outdoor Act Funding, the Lewis River Bridge project, located along the South Entrance Road, includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, excavation, and paving.



Source: FHWA

### **Work Schedule**



The contractor has completed 75% of the South Guardwall concrete replacement and sidewalk concrete around the South parking lot. Stone masonry is complete around the pavilion wall and they are working on the pavilion guardwall.

Upcoming work includes: South Guardwall core, concrete sidewalks in the pavilion area, South MSE wall stonework, striping, and permanent signage. The added corrective work on the South MSE Wall will extend the construction period to mid July.



### **Traffic Delays**

**Warning -** Anticipate up to 10 minute delays during construction activities. There is a single lane, two-way alternating temporary traffic control zone. Please observe and heed the temporary traffic signals. The speed limit continues to be 25 mph.

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>



U.S. Department  
of Transportation

**Federal Highway  
Administration**

**Western Federal Lands Highway Division**