



Image Source: FHWA

Riverside Road Improvements B

May 26, 2026

Project Information

Project Number:

ID BOUNDARY 5806(3)B

FHWA Contact:

Scott Greenwell, CPE
Knud Martin, COR
550 Corporate Drive
Kalispell, MT 59901

Project Partner:

Kootenai National Wildlife
Refuge and Boundary County

Contractor:

Granite Construction Company
7131 N Railroad Ave,
Pasco, WA 99301

Notice to Proceed:

02/09/2026

Fixed Completion Date:

11/09/2026

Project Description:

The Riverside Road project
Improvement project consists
reconstructing approximately
1.62 miles of roadway.

Project Staff:

Scott Greenwell, CPE
Shane Krell, CI
Erin Ewing, Project Admin
Knud Martin, COE



U.S. Department
of Transportation

**Federal Highway
Administration**

Current Construction Activities:

Subex and haul off of soil along Riverside Road from station 31+00 to 53+00 should be completed in the next 2 weeks. This area is wet and water pumping of the excavated area is required prior to continuing embankment with unclassified borrow along. Trucks entering and exiting frequently at the east side of Riverside Road. Sampling and testing of asphalt and road base materials is in process.

Upcoming Construction Activities:

Culverts along Westside Road and Riverside Road will be installed in the next few weeks. Box culverts are in production at the precast plant.



Work Schedule:

Monday- Friday: 6 :00 am – 6:00 pm

Delays and Closures: (Please Have Patience During Construction)

Riverside Road from Lions Den Road to Deep Creek Bridge will be closed **to all traffic** March 30th to October 30th.

Westside Road from Lions Den to the Kootenai Wildlife Refuge Center is under single lane closure. Traffic signals are in place to control traffic flow. Delays of up to 30 minutes can be expected. **Please watch for trucks entering and exiting on Westside Road.**

Myrtle Falls parking lot is temporarily closed due to construction.



Western Federal Lands Highway Division