



Image Source: FHWA

GRANITE HILL ROAD CONSTRUCTION, PHASE II

Project Information

Project Number:

OR FLAP GRANT 24(2)

FHWA Contact:

Alex Machupa, PE
Alex.Machupa@dot.gov
(208) 479-6587

Project Partner:

Walla Walla National
Forest

Contractor:

Cascade Civil Corp
255 SE Black Butte Blvd
Redmond, OR 97756
(541) 527-1400

Notice to Proceed:

January 2, 2025

Anticipated Completion Date:

August 2026

Project Description:

Installing 3 culverts and 2
bridges along Granite Hill Rd
and Bull Run to Baker Rd.

Project Staff:

Stephen Bailor, COE
Amanda Love, Admin

Current Construction Activities:

The contractor has completed the installation of the concrete box culvert and is finalizing the backfill process this week. Once the backfill is complete the contractor will focus on placing baserock and start prepping for paving. Paving is currently scheduled to start the week of August 10th.

Week of July 20, 2026



Images Source: FHWA



U.S. Department
of Transportation

Federal Highway
Administration

Work Schedule:

Monday- Friday, 6:00 am - 6:00 pm

Delays and Closures: (Please Have Patience During Construction)

Granite Hill Road is currently closed to public traffic due to the nearby wildfires.



Western Federal Lands Highway Division