



Image Source: FHWA

GRANITE HILL ROAD CONSTRUCTION, PHASE II

Project Information

Project Number:

OR FLAP GRANT 24(2)

FHWA Contact:

Alex Machupa, PE
Alex.Machupa@dot.gov
 (208) 479-6587

Project Partner:

Wallowa Whitman National Forest

Contractor:

Cascade Civil Corp
 255 SE Black Butte Blvd
 Redmond, OR 97756
 (541) 527-1400

Notice to Proceed:

January 2, 2025

Anticipated Completion Date:

August 2026

Project Description:

Installing 3 culverts and 2 bridges along Granite Hill Rd and Bull Run to Baker Rd.

Project Staff:

Stephen Bailor, COE
 Amanda Love, Admin

Current Construction Activities:

Week of July 27, 2026

The contractor has completed cutting down to subgrade elevation at Bull Run #2. They are currently placing 3/4" baserock in preparation for paving to begin next week. Once paving is complete, the contractor will place shoulder rock, install all permanent signs, and pavement markings. Paving is currently scheduled to start next week August 3rd.



Images Source: FHWA



U.S. Department
of Transportation

**Federal Highway
Administration**

Work Schedule:

Monday- Friday, 6:00 am - 6:00 pm

Delays and Closures: (Please Have Patience During Construction)

Granite Hill Road is currently closed to public traffic due to the nearby wildfires. Delays should be minimal next week and for the rest of the project.



Western Federal Lands Highway Division