



Image Source: FHWA

GRANITE HILL ROAD CONSTRUCTION, PHASE II

Project Information

Project Number:

OR FLAP GRANT 24(2)

FHWA Contact:

Alex Machupa, PE

Alex.Machupa@dot.gov

(208) 479-6587

Project Partner:

Wallowa Whitman National Forest

Contractor:

Cascade Civil Corp

255 SE Black Butte Blvd

Redmond, OR 97756

(541) 527-1400

Notice to Proceed:

January 2, 2025

Anticipated Completion Date:

August 7, 2026

Project Description:

Installing 3 culverts and 2 bridges along Granite Hill Rd and Bull Run to Baker Rd.

Project Staff:

Stephen Bailor, COE

Amanda Love, Admin

Current Construction Activities:

The contractor has completed paving across all five project locations, and striping was finished later in the week. With both tasks complete, the contractor will now focus on finishing the shoulder rock and addressing the punchlist items.

Week of August 3, 2026



Images Source: FHWA



U.S. Department
of Transportation

Federal Highway
Administration

Work Schedule:

Monday- Friday, 6:00 am - 6:00 pm

Delays and Closures: (Please Have Patience During Construction)

Granite Hill Road is currently closed to public traffic due to the nearby wildfires.

Delays should be minimal next week and for the rest of the project.



Western Federal Lands Highway Division