

Glenn Hwy Rehab, Kings River Bridge, MP 66.0 to 67.2



July 21, 2023

Project Number:
AK DOT 135(6)

FHWA Contact:
Tara Walter
E: tara.walter@dot.gov
P: 360-624-8233

Project Partner:
Alaska Dept of
Transportation & Public
Facilities.

Contractor:
Pruhs Construction
Company, LLC
Anchorage, AK

Notice to Proceed:
December 29, 2022

Fixed Completion Date:
October 9, 2024



U.S. Department
of Transportation

**Federal Highway
Administration**



Construction Activities & Upcoming Work

The contractor continues to place select borrow for the new roadway alignment. The bridge subcontractor has finished driving pile on the Palmer side of the bridge and is currently building a crane on the opposite side to start the second half of the pile driving work next week.



Traffic Delays

Contractor's current schedule is **Monday thru Sunday, 7am-7pm. Expect up to 30 minute traffic delays during this time.** Please drive cautiously through the project area. **The next rock blasting is scheduled to begin the evening of Wednesday, July 26th. There will be extended road closures from 11:00pm to 5:00am for blasting and removal of the rock debris.**



Photo: Pile driving at the north abutment.

Website: [Glenn Highway Rehabilitation, Kings River Bridge Section MP 66.0 to MP 67.2 | FHWA](#)

Western Federal Lands Highway Division

All Project
Images Source:
FHWA