

Glenn Hwy Rehab, Kings River Bridge, MP 66.0 to 67.2



July 7, 2023

Project Number:
AK DOT 135(6)

FHWA Contact:
Tara Walter

E: tara.walter@dot.gov
P: 360-624-8233

Project Partner:
Alaska Dept of
Transportation & Public
Facilities.

Contractor:
Pruhs Construction
Company, LLC
Anchorage, AK

Notice to Proceed:
December 29, 2022

Fixed Completion Date:
October 9, 2024



U.S. Department
of Transportation

**Federal Highway
Administration**



Construction Activities & Upcoming Work

The contractor has reinforced the stream diversion as the seasonal river level has risen. The bridge subcontractor is driving pile for the new bridge pier and plans to start work on the bridge abutments next week.



Traffic Delays

Contractor's current schedule is **Monday thru Sunday, 7am-7pm. Expect up to 30 minute traffic delays during this time.** Please drive cautiously through the project area. **Rock blasting is scheduled to begin at midnight on Saturday, July 8th. There will be extended road closures from midnight to 6am Sunday for blasting and removal of the rock debris.**

All Project Images Source: FHWA



Photo: Temporary bridge, stream diversion sand bags, and piling driving equipment.

Website: [Glenn Highway Rehabilitation, Kings River Bridge Section MP 66.0 to MP 67.2 | FHWA](#)

Western Federal Lands Highway Division