

Glenn Hwy Rehab, Kings River Bridge, MP 66.0 to 67.2



August 17, 2023

Project Number:
AK DOT 135(6)

FHWA Contact:
Tara Walter
E: tara.walter@dot.gov
P: 360-624-8233

Project Partner:
Alaska Dept of
Transportation & Public
Facilities.

Contractor:
Pruhs Construction
Company, LLC
Anchorage, AK

Notice to Proceed:
December 29, 2022

Fixed Completion Date:
October 9, 2024



U.S. Department
of Transportation

**Federal Highway
Administration**



Construction Activities & Upcoming Work

The contractor is continuing to excavate and haul off stone from the rock face. Some excavated stone is being placed as structural backfill for the roadway realignment. The contractor continues to prepare the abutments and pier for concrete placement including rebar placement and placing formwork. The contractor placed 100 feet of 36-inch pipe culvert before backfilling to grade with structural backfill material.



Traffic Delays

Contractor's current schedule is **Monday thru Sunday, 7am-7pm. Expect up to 30 minute traffic delays during this time.** Please drive cautiously through the project area.



Top: Reinforcing steel for Abutment No. 1

Bottom: Culvert installation

All Project Images Source: FHWA

Website: [Glenn Highway Rehabilitation, Kings River Bridge Section MP 66.0 to MP 67.2 | FHWA](#)

Western Federal Lands Highway Division