OKANOGAN-WENATCHEE 2017 REPAIRS, PHASE 3 CONSTRUCTION NEWSLETTER

July 31, 2020

Project Number:

WA FS ERFO 2017(1)-23(3)

FHWA Contact:

Terry Hager terry.hager@dot.gov (360) 773-6341 610 East Fifth Street Vancouver, WA 98661

Project Partner:

USFS - Okanogan-Wenatchee National Forest

Contractor:

Cates & Erb, Inc. Omak, WA

Notice to Proceed:

March 23, 2020

Completion Date:

Fall 2020

Project Website: https://http



U.S. Department of Transportation

Federal Highway Administration

Construction Activities

Work at Forest Service Road (FSR) 5008-100 MP 0.75 will continue next week. The middle and outlet sections of the pipe culvert are now installed. To complete the installation of the inlet section, traffic at the site is now being routed to the south over newly installed middle and outlet sections. Please use caution when going through the site due to the shift in the roadway. Excavation and backfill work is expected to be completed next week on the inlet section. Closures at this site will continue to follow the schedule shown below and to the right.

Next week at FSR 5140 MP 8.75 work will focus on the ditch reconditioning. Also, next week at FSR 5140 MP 10.2, work will continue on the installation of the 144-inch pipe culvert. Do to some issues being faced at the MP 10.2 site, the installation of 144-inch pipe culvert is taking longer than originally anticipated. It is expected that the pipe culvert will be fully placed in the excavation by the first part of next week, with backfilling starting later in the week. FSR 5140 will remain closed to public traffic until the work at MP 8.75 and MP 10.2 is completed.

Work at FSR 4150 MP 0.3 and MP 2.2 is excepted to resume the middle of August. During this work closures will follow the schedule shown to the right.

Work at FSR 4010-050 MP 0.78 and MP 2.3 is excepted to start the middle of August. During this work FSR 4010-050 will be closed to public traffic.

Please, if the closed signs are up, stay out of the work area. Also, use caution on roads nearby these sites, as there will be increased traffic related to work activities.



Above: 144-inch pipe culvert inlet and middle section installed at FSR 5008-100 MP 0.75

FSR 4150 & 5008-100 Closure Schedule

Road Open - to 6:00am

Road Closed - 6:00am to 9:00am

Road Open - 9:00am to 9:15am

Road Closed - 9:15am to 12:00pm

Road Open - 12:00pm to 12:15pm

Road Closed - 12:15pm to 3:00pm

Road Open - 3:00pm to 3:15pm

Road Closed - 3:15pm to 6:00pm

Road Open - 6:00pm

Road Impacts

- Closed FSR 5140 MP 8.75 & MP 10.2
 Work underway
- See schedule above FSR 5008-100 MP 0.75
 Up to 3 hour waits Work underway
- See schedule above FSR 4150 MP 0.3 & MP 2.2
 Up to 3 hour waits Resuming middle of August
- Closed FSR 4010-050 MP 0.78 & MP 2.3
 Work starting middle of August

Western Federal Lands Highway Division

