

Warren Wagon Rd, MP 7.9 to 9.7

Construction Activities & Upcoming Work

July 09, 2020

Project Number:
ID VALLEY 21(8)

FHWA Contact:
John Henderson
John.henderson@dot.gov
360-839-3867
409 S. Third St, Unit B
McCall, ID 83638

Project Partner:
*Valley County
Federal Highway
Administration –
Western Federal Lands
Highway Division*

Contractor:
*Crea Construction
Lewiston, ID*

Notice to Proceed:
April 20, 2020

Fixed Completion Date:
October 31, 2020



U.S. Department
of Transportation
**Federal Highway
Administration**

Starting July 10th the road will be open for the remainder of the project with 30 minute traffic delays, without the four hour morning and afternoon closures. No weekend delays are planned.

Road work completion is scheduled for August 27th, 2020.

Grading and aggregate placement is in progress and will continue through mid-July. Paving operations will commence July 20th and continue through early August.

The contractor's Public Information Officer is Mr. Bryan Peters 208-503-2032, bryan@creaconstruction.net; Face Book @ Crea Construction, Inc .

Project Website: <https://flh.fhwa.dot.gov/projects/id/warren-wagon/>

Western Federal Lands Highway Division

Grading & Aggregate Placement in Progress



No Weekend Closure

30 Minute Delays

End of Project

SPEED LIMIT
25

30 Minute Delays

Beginning of Project

Ponderosa State Park

1 mi

Warren Wagon Rd.

Payette Lake

