

Kelbaker Road Receives New Lines

CONSTRUCTION ACTIVITIES

Intermountain Slurry Seal, (ISS) took advantage of the President's Day holiday to mobilize to Baker, California in preparation for the project.

Tuesday, FHWA and Intermountain received informative Tortoise Training and Mojave National Preserve orientation and then the work began.

The first 20 miles of Kelbaker Road east of Baker was striped in the first week. Its amazing how the new lines makes the whole road "pop".

Work on Kelbaker will continue through next week with work on Essex Road beginning on Friday. The work at Manzanar NHS is scheduled to begin on March 16th.



Testing the paint thickness.

<u>WORK SCHEDULE</u> M—F, 7:00 to 5:00 <u>DELAYS AND CLOSURES</u>

Expect delays of up to 15 minutes along the Kelbaker Road from 2/18—2/28 excluding the weekend.

 Contact Us:
 donald.brouillard@dot.gov

 Project Website:
 https://flh.fhwa.dot.gov/projects/ca/manzanar/

February 21, 2020

Project Information Contractor: Intermountain Slurry Seal, Inc. Begin Construction: January 13, 2020 Est. Completion Date:

April 29, 2020

Project Description: Pavement marking multiple routes throughout the Mojave National Preserve.

Pavement preservation at the Manzanar National Historic Site will include pavement patching, crack sealing, micro surfacing, and pavement markings.





/18/2020 14:32

Project Engineer: Don Brouillard