

## Striping Halted for a Second Week

## CONSTRUCTION ACTIVITIES

Intermountain cancelled all work this week due to forecasted rain.

Next week, March 16—20, the contractor will not be working due to forecasted rain and concerns for their crew due to issues surrounding the COVID-19.

The plan is to resume striping at Morning Star Mine Road on Monday, March 23rd. There is approx. 5 days of striping work remaining in Mojave.

The work at Manzanar NHS is scheduled to begin on March 30th.

To Be Continued...



WORK SCHEDULE

M—F, 7:30 to 6:00

DELAYS AND CLOSURES

Expect delays of up to 15 minutes on various routes as the work progresses.

Contact Us: donald.brouillard@dot.gov

**Project Website:** <a href="https://flh.fhwa.dot.gov/projects/ca/manzanar/">https://flh.fhwa.dot.gov/projects/ca/manzanar/</a>

March 13, 2020

## **Project Information**

**Contractor:** 

Intermountain Slurry Seal, Inc.

**Begin Construction:** 

January 13, 2020

**Est. Completion Date:** 

April 29, 2020

## **Project Description:**

Pavement marking multiple routes throughout the Mojave National Preserve.

Pavement preservation at the Manzanar National Historic Site will include pavement patching, crack sealing, micro surfacing, and pavement markings.





Project Engineer:

Don Brouillard