

Striping the Mojave Nears the End

CONSTRUCTION ACTIVITIES

Intermountain had planned to halt work in the Mojave and move to and finish Manzanar before completing the striping in late April. Change in plans, Mojave will be finished this week before heading over to Manzanar.

Striping schedule for the week of 3/23/2020:

Monday—Morning Star Mine Road Tuesday—Cima Road Wednesday—Cima and Kelso-Cima Roads Thursday / Friday—Parking Areas, Symbols, and Punchlist Items.

Manzanar work begins on March 30th with sealing and filling cracks in preparation for micro surfacing. Expect partial closures during the week of April 6.

Stay Safe and Stay Healthy!

WORK SCHEDULE Monday - Friday, 7:30 to 6:00 DELAYS AND CLOSURES

Expect delays of up to 15 minutes on various routes as the work progresses.

Partial closures at Manzanar beginning April 6.

March 20, 2020

Project Information

Contractor: Intermountain Slurry Seal, Inc. Begin Construction: January 13, 2020 Est. Completion Date: April 29, 2020

Project Description: Pavement marking multiple routes throughout the Mojave National Preserve.

Pavement preservation at the Manzanar National Historic Site will include pavement patching, crack sealing, micro surfacing, and pavement markings.

Contact Us:	donald.brouillard@dot.gov	Project Engineer:
Project Website:	https://flh.fhwa.dot.gov/projects/ca/manzanar/	Don Brouillard



U.S. Department of Transportation

Federal Highway Administration