



Redfish Lake to Stanley Trail Project

Issued August 14, 2020

Project Number:

ID FS SAW T 2017(1)

FHWA Contact:

Holland Dredge, PE

Questions/Comments:

brent.dredge@dot.gov

Phone: (208) 838-2617

Mobile: (202) 657-9231

HC 67 Box 649

Clayton, Idaho 83227

Contractor:

Hobble Creek Services, LLC

1451 S 1700 W #1

Springville, Utah 84663

Notice to Proceed:

April 16, 2019

Fixed Completion Date:

October 2020



From sagebrush hills to forested mountainsides, trail work continues, edging ever closer to Redfish Lake Road.

Construction Activities & Upcoming Work

The Stanley to Redfish Trail Project continues moving forward this past week with trail sub-grade preparation extending into the forested hillsides south of the Redfish Ranger Station. During the remaining weeks of August, the Prime Contractor's plan is to start the installation of gravel trail topping for the pathway. This work will start at the City Park on the north end of the project and extend southward toward the Redfish Ranger Station area. Caution is advised in the City Park and Redfish Ranger Station Office vicinities, as crews are scheduled to continue working in and around those areas this coming week of August 17th. Work is not scheduled for Saturday August 22nd.

Work on the trail will be ongoing throughout the summer. Work schedules will be five days per week, and every other Saturday from 7:00 AM to 6:00 PM. The coming week of Monday 8/17 through Friday 8/21, crews will continue with full time work, so please be very cautious when in the vicinity of the trail construction crews.

Thank You.



U.S. Department
of Transportation

**Federal Highway
Administration**

Western Federal Lands Highway Division