

Tanana River Recreation Access Improvements



June 21, 2024

Project Number:
AK FNSB TANANA(1)

FHWA Contact:
Renee Newman
E: renee.newman@dot.gov
P: 202-923-1218

Project Partner:
Fairbanks North Star
Borough Parks &
Recreation

Contractor:
Doyon Management
Services, LLC
Federal Way, WA

Notice to Proceed:
April 17, 2023

Fixed Completion Date:
October 5, 2024



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities & Upcoming Work

The contractor completed clearing and grubbing, structural excavation and structural backfill at the Non-Motorized Boat Launch to prepare the vault toilet foundation. The vault toilet installations at the Non-Motorized Boat Launch and the Swim Beach were also completed this week. The contractor will be working on the project over night from 7pm-6am Monday through Friday.

Traffic Closures

The Shared Use Trail construction (on the Swim Beach) will have partial closures from June 24-June 28 and June 30-July 3. The Non-Motorized Boat Launch will have a half closure on June 24, 2024.

Above: Sampling material for lab testing. Below: Placing foundation fill for the vault toilet.



All Project Images Source: FHWA

Website: [Tanana River Recreation Access | FHWA \(dot.gov\)](https://www.fhwa.dot.gov/tanana-river-recreation-access/)
Western Federal Lands Highway Division