



Source: FHWA

October 25, 2024

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Tim Barber

Timothy.Barber@dot.gov

(208) 479 - 4421

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3rd, 2022

Fixed Completion Date:

May 17th, 2025

Project Description

Utilizing Great American Outdoor Act Funding, the Lewis River Bridge project, located along the South Entrance Road, includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, excavation, and paving.



Source: FHWA

Work Schedule

Monday, 10/28/24, is the last working day on site of the season.



The contractor placed some sidewalks around the parking lots. They have paved both parking lots and cleaned up the project site in preparation for winter shutdown.

Upcoming work includes: the contractor will continue monitoring the cold weather cure of concrete sidewalks and clean up the project until Monday. The remaining work for next season is concrete sidewalks, stonework and guardwalls, striping, and permanent signage.



Traffic Delays

Warning - Anticipate up to 10 minute delays during construction activities. There is a single lane, two-way alternating temporary traffic control zone. Please observe and heed the temporary traffic signals. The new bridge allows 2 way traffic at night and during non-construction days; however the speed limit continues to be 25 mph.



U.S. Department of Transportation

Federal Highway Administration

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

Western Federal Lands Highway Division