

Tanana River Recreation Access Improvements



August 03, 2023

Project Number:

AK FNSB TANANA(1)

FHWA Contact:

Tara Walter

E: tara.walter@dot.gov

P: 360-624-8233

Project Partner:

Fairbanks North Star
Borough Parks &
Recreation

Contractor:

Doyon Management
Services, LLC
Federal Way, WA

Notice to Proceed:

April 17, 2023

Fixed Completion Date:

October 5, 2024



U.S. Department of
Transportation

**Federal Highway
Administration**



Construction Activities & Upcoming Work

This past week the contractor began excavating and installing borrow material for the Lathrop Street extension. They continued electrical installation at the Non Motorized Boat launch & Motorized Boat Launch. Culverts are being installed along Northlake Lane, near the Swim Beach parking lot. They continue to stockpile material near the north end staging area of the Motorized Boat Launch.

Next week the contractor will be partially closing the Motorized Boat Launch for electrical installation near the vault toilet. They will continue excavating and installing borrow material for the Lathrop Street extension and stockpiling material near the north end staging area of the Motorized Boat Launch.



Traffic Closures

This coming week the Motorized Boat parking lot near the vault toilet will be partially closed, Monday-Friday, 7am-7pm.



Left: Ground water sub excavation on Lathrop St.

Below: Placing Select Borrow on Northlake Lane.



All Project Images Source: FHWA

Website: [Tanana River Recreation Access Improvements | FHWA \(dot.gov\)](https://www.fhwa.dot.gov/tanana/)

Western Federal Lands Highway Division