

Project Number: WA PRA FVNP 100(1) **Project Name:** FORT VANCOUVER NATIONAL PARK **Contract Number:** DTFH-C2014 **States:** WA

Save & Close Save Delete Cancel Cancel & Close Submit To PE Print Preview Print Preview (Contractor Version) * indicates a required field

FHWA Pay Note

Pay Note: 35 INS **Pay Item Number:** 20701-0300 **Line Number:** A 0260
Period: 1 INS **Pay Item Type:** Normal pay item **Contract Mod #:**
Description: EARTHWORK GEOTEXTILE, TYPE I-C

Acct	Contract Quantities				Revised Quantities		Probables		% Over / Under
	Quantity	Unit Price	Unit	Amount	Qty	Amount	Quantity	Amount	
	1,500	\$5.50	SQYD	\$8,250.00	1,500	\$8,250.00	1,500	\$8,250.00	0.00
CON01	1,500	\$5.50	SQYD	\$8,250.00	1,500	\$8,250.00	1,500	\$8,250.00	0.00

Pay Note Date*: 04-18-2014

Entries:

Pay Note Entry #1

Work Date Start Date*: 04-17-2014

Work Date End Date*: 04-17-2014

Location/Description*:

B I U

Crew installed Earthwork Geotextile, Type I-C from 35+10 to 35+90

Total Length = 80ft
 Width of fabric = 20ft
 Depth of trench = 3ft x 2 sides = 6ft

Total installed: (80ft x 20ft) + (80ft x 6ft) = 2080 sqft 2080 sqft x (1 sqyd / 9 sqft) = 231.11

CON01 Main account Quantity:
 231.1 SQYD

Remarks/Calculations:

B I U

*See attached documentation/calculations

Do not pay for fabric overlap

CON01 Main account Quantity: 231.1

Total Pay Note Quantity: 231.1 SQYD

Total Production Days: 1

Production Rate: 231.1 SQYD/Day

Measured By*: Bob COE

FHWA Inspector:

Contractor Inspector:

Interim/Final*: Interim Final

Supporting Documentation:
 File Name: 207_Example.pdf

Reference:

Save & Close Save Delete Cancel Cancel & Close Submit To PE Print Preview Print Preview (Contractor Version)