

Project Number: WA PRA FVNP 100(1) Project Name: FORT VANCOUVER NATIONAL PARK Contract Number: DTFH-C2014 States: WA

Save & Close Save Delete Cancel Cancel & Close Submit To PE Print Preview Print Preview (Contractor Version)

* indicates a required field

FHWA Pay Note

Pay Note: 38 INS Pay Item Number: 25101-3000 Line Number: A 0300
 Period: 1 INS Pay Item Type: Normal pay item Contract Mod #:
 Description: PLACED RIPRAP, CLASS 3

Acct	Contract Quantities				Revised Quantities		Probables		% Over / Under
	Quantity	Unit Price	Unit	Amount	Qty	Amount	Quantity	Amount	
	250	\$55.00	CUYD	\$13,750.00	250	\$13,750.00	250	\$13,750.00	0.00
CON01	250	\$55.00	CUYD	\$13,750.00	250	\$13,750.00	250	\$13,750.00	0.00

Pay Note Date*: 11-15-2011

Entries:

Pay Note Entry #1

Work Date Start Date*: 11-14-2011

Work Date End Date*: 11-14-2011

Location/Description*:

B I U

Placed Riprap, Class 3
 19+32: 10yd long x 2.5yd wide x 0.5yd thick = 12.50 CUYD
 20+14: 7yd long x 2yd wide x 0.3yd thick = 4.20 CUYD
 Total = 16.70 CUYD

CON01 Main account Quantity:
 16.7 CUYD

Remarks/Calculations:

B I U

*See attached placed riprap detail and volumes

CON01 Main account Quantity: 16.7

Total Pay Note Quantity: 16.7 CUYD
 Total Production Days: 1
 Production Rate: 16.7 CUYD/Day
 Measured By*: Bob COE
 FHWA Inspector:
 Contractor Inspector:
 Interim/Final*: Interim Final

Supporting Documentation: File Name: 25101 Placed Rip Rap Class 3 example1 support.pdf

Reference:

B I U

Save & Close Save Delete Cancel Cancel & Close Submit To PE Print Preview Print Preview (Contractor Version)