

FHWA Pay Note

Pay Note: 62 INS **Pay Item Number:** 63504-1000 **Line Number:** A 0880
Period: 1 INS **Pay Item Type:** Normal pay item **Contract Mod #:**
Description: TEMPORARY TRAFFIC CONTROL, CONSTRUCTION SIGN

Acct	Contract Quantities				Revised Quantities		Probables		% Over / Under
	Quantity	Unit Price	Unit	Amount	Qty	Amount	Quantity	Amount	
	125.000	\$20.00	SQFT	\$2,500.00	125.000	\$2,500.00	125.000	\$2,500.00	0.00
CON01	125.000	\$20.00	SQFT	\$2,500.00	125.000	\$2,500.00	125.000	\$2,500.00	0.00

Pay Note Date*: 04-19-2014

Entries:

Pay Note Entry #1

Work Date Start Date*: 04-15-2014

Work Date End Date*: 04-15-2014

Location/Description*:

B I U [Icons]

New signs this Period:

2 each Begin Construction (x2) 36"x36" = 18 SQFT
 2 each End Construction (x2) 36"x36" = 18 SQFT
 Total = 36 SQFT

NOTE: +50% of contract complete; therefore pay an additional 25% per Section 635.25(b)

from previous Paynote pay: (25%)(90 SQFT) = 22.5 SQFT
 Current Paynote: (50% + 25%)(36 SQFT) = 27 SQFT
 Total for this payment: 49.5 SQFT

Paynote 2 of 3 in Series

CON01 Main account Quantity: 49.5 SQFT

Remarks/Calculations:

B I U [Icons]

CON01 Main account Quantity: 49.500

Total Pay Note Quantity: 49.500 SQFT

Total Production Days: 0

Production Rate: 0.000 SQFT/Day

Measured By*: Doug J Worley

FHWA Inspector:

Contractor Inspector:

Interim/Final*: Interim Final

Supporting Documentation:

Reference:

B I U [Icons]