

Moving to Manzanar

CONSTRUCTION ACTIVITIES

Intermountain is going the extra mile working overtime tomorrow to get the Mojave striping completed in order to start Manzanar on Monday. Not only is ISS going the extra mile, NPS's tortoise specialist Matt Bristol agreed to work Saturday which was needed and is appreciated.

Most of Monday will be spent mobilizing to Manzanar and then the remainder of the week will be spent crack sealing and crack filling in preparation for the micro surfacing which will take place the following week.

Cima Rd

Kelso Depot



Kelbaker Rd

WORK SCHEDULE
M—S, 7:30 to 6:00
DELAYS AND CLOSURES

Contact Us:

Expect delays of up to 15 minutes on various routes as the work progresses.

Partial closures at Manzanar beginning April 6.

Project Website: https://flh.fhwa.dot.gov/projects/ca/manzanar/

donald.brouillard@dot.gov

March 27, 2020

Project Information

Contractor:

Intermountain Slurry Seal, Inc.

Begin Construction:

January 13, 2020

Est. Completion Date:

April 29, 2020

Project Description:

Pavement marking multiple routes throughout the Mojave National Preserve.

Pavement preservation at the Manzanar National Historic Site will include pavement patching, crack sealing, micro surfacing, and pavement markings.







Project Engineer:

Don Brouillard