

CANYON TO TOWER, PHASE 3

Construction Activities & Upcoming Work

May 15, 2020

Project Number:
WY NPS YELL 10(22)

FHWA Contact:
Rafael Castanon
Rafael.castanon@dot.gov
(360) 589-2640
P.O. Box 3308
Yellowstone National Park
WY, 82190

Project Partner:
National Park Service

Contractor:
HK Contractors, Inc.
Idaho Falls, ID

Notice to Proceed:
March 23, 2020

Fixed Completion Date:
August 21, 2021



U.S. Department
of Transportation
**Federal Highway
Administration**

Project Description

Utilizing Nationally Significant Federal Lands and Tribal Projects (NSFLTP) funds, the Canyon to Tower Phase 3 construction project consists of reconstruction of 6.1 miles of the main line, reconstruction of the Mae West curve area to provide parking, Buffalo Paddock picnic area improvement, Tower Falls Store parking area reconstruction and expansion, reconditioning of Chittenden road and Mount Washburn parking lot reconstruction. Excavation, embankment, aggregate base, paving, overlook construction, wall construction will be included in the work.




Road Surface conditions

Pulverized asphalt aggregate surface. Asphalt reclamation completed.



Current and Upcoming Work

Construction work is scheduled for 24 hours a day. Two shifts Monday - Friday 7:00 AM to 7:00 PM. Night shift Sunday - Thursday 7:00 PM To 7:00 AM. Current work includes survey slope staking, clearing, top soil storage, stone masonry removals, excavation and embankment.



Traffic Delays

The road is currently closed from Tower Junction to Canyon Junction.



Excavation near Chittenden Road

Project Website: <https://flh.fhwa.dot.gov/projects/wy/canyon-tower/>

Western Federal Lands Highway Division

CANYON TO TOWER, PHASE 3

Construction Activities & Upcoming Work

May 15, 2020



Masonry headwall removals for salvage.



U.S. Department
of Transportation
**Federal Highway
Administration**

Project Website: <https://flh.fhwa.dot.gov/projects/wy/canyon-tower/>

Western Federal Lands Highway Division