



**August 24, 2020**

Project Number:

WY NPS YELL 13(11)

FHWA Contact:

Daniel Christianson

Daniel.Christianson@dot.gov

C: 406-217-7344

O: 307-242-7310

Lake Maintenance Station

BLDG 708

506 Howell Drive

PO Box 3308

Lake, WY 82190

Project Partner:

National Park Service -  
Yellowstone NP

Contractor:

Oftedal Construction, Inc.  
Miles City, MT

Notice to Proceed:

April 16, 2018

Fixed Completion Date:

October 30, 2020



U.S. Department  
of Transportation

**Federal Highway  
Administration**



### Road Surface Conditions

The roadway is paved from the intersection at the Grand Loop Road to the west side of Pelican Creek and also from the east side of Pelican Creek to Indian Pond. The causeway across Pelican Creek remains gravel.



### Current and upcoming work

Current activities:

- Asphalt paving on the mainline from the the Storm Point Trailhead Turnout to the east end of the project.
- The first deck pour for Frame 2 was completed on August 18.
- Riprap placement and grading at the west abutment
- Grading and backfill at east abutment.
- Stone masonry placement for the wingwalls and abutment at the east abutment.
- Cobblestone median masonry has been completed.
- Removal of the work bridge ongoing—6 spans have been removed so far.

Upcoming work:

- Approach slab concrete pour at Abutment 2.
- Concrete placement on Frame 2.
- Continue placement and finishing of aggregate for the approaches to the Pelican Creek Bridge.
- Continue paving turnouts and approaches to the bridge.
- Continue to remove work bridge.



Storm Water Pollution Prevention Plan (SWPPP): The SWPPP is available for viewing at Oftedal's project office.



Project Website: <https://flh.fhwa.dot.gov/projects/wy/east-entrance/>

**Western Federal Lands Highway Division**

## East Entrance Road—Fishing Bridge to Indian Pond

August 20, 2020



Grading and backfill at the east abutment — Pelican Creek Bridge

### Traffic Delays



Expect short delays Monday – Sunday. A combination of flaggers, traffic signals, and a pilot car may be used to control traffic.

The Gas Station, Repair Shop, and General Store are open in Fishing Bridge Village. The Visitor Center remains closed for the season.



Completed masonry on the west guardwalls and abutment—  
Pelican Creek Bridge



U.S. Department  
of Transportation

**Federal Highway  
Administration**

**Western Federal Lands Highway Division**