



Yellowstone River Bridge April 11, 2024

Construction Activities & Upcoming Work

Project Number:

WY NPS YELL 12(2)

FHWA Contact:

Nathan Douglass

nathan.douglass@dot.gov

(208) 351-0054

Project Partner:

Yellowstone National Park

Contractor:

HK Contractors Inc.

P.O. Box 51450

Idaho Falls, Idaho

83402

Notice to Proceed:

January 24, 2023

Fixed Completion Date:

November 30, 2026

Project Description:

Utilizing the Great American Outdoor Act Funding the Yellowstone River Bridge project includes constructing a new bridge over the Yellowstone River, a new alignment to the bridge approach, expansion of picnic areas, and additional parking at various trailheads.

Road Conditions:

Extreme caution should be used by motorist and tourist, particularly during rainy or snowy weather conditions. Temporary traffic control signs are utilized at the active construction location to ensure public safety.

Current and Upcoming Work:

The contractor continued their mobilization process. The main focus of work this week was dewatering and preparing the area around pier 2. The forms and rebar for the pier 2 footing were delivered and the bridge subcontractor set up to begin building forms next week. The rebar crew will show up next week and begin constructing the rebar cages for the pier 2 footing.

Traffic Delays:

Public traffic should expect minimal delays next week and throughout the construction season. The majority of work next week will be at pier 2 which is accessed near the existing bridge, please use caution when driving by any construction access roads.



Pier 2 Dewatering and Crane Pad



View From New Alignment



U.S. Department of Transportation

Federal Highway Administration

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2>

Western Federal Lands Highway Division