



Stoddard Bridge

Salmon River Road (FS 30), 39 Miles West of North Fork, Idaho

April 12, 2024

Project Number:
ID FS ERFO 2017(1)-29(1)

FHWA Contact:
Todd Butikofer, PM
Todd.butikofer@dot.gov
(360) 606-1445

Questions/Comments:
James Palaniuk, CPE
Jd.palaniuk@atkinsrealis.com
Phone: (509) 939-3855

SVBIC
803 Monroe St.
#110
Salmon, Idaho 83467

Contractor:
Inland Crane Inc.
6931 Supply Way
Boise, Idaho 83716-5540

Notice to Proceed:
June 17, 2022

Fixed Completion Date:
July 26, 2024



Drilling the ground anchors at abutment 1

Source of photos: FHWA

Construction Activities & Upcoming Work

Inland Crane, Inc. (ICI) completed the drilling pad and began drilling the Permanent Ground Anchors (PGA) this week at Abutment 1 on the south side of the river. ICI completed the reinforcing steel and form work for the second of three concrete pours for the East Anchor Blocks (EAB) on the north side of the river this week, and yesterday completed placement of an additional 28 cubic yards of concrete.

For the coming week, drilling of the ground anchors will continue on the south side of the river, and on the north side, work will continue in preparation of the third concrete pour on the EAB's.

There should not be any work on site this weekend. The Salmon River Roadway will continue to be a single lane with yield signs at the crane tower, concrete barrier is installed to protect the public and project site. The speed limit continues to be 15 mph thru the work area during the 2024 Construction Season. **Please Use Caution** when traveling and be aware of oncoming traffic, during the day, the night, on weekdays and on weekends. Thank you for your cooperation and understanding.



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Web Site: <https://highways.dot.gov/federal-lands/projects/id/fs-erfo-2017-1-29-1>

Western Federal Lands Highway Division