



Source: FHWA

May 30, 2024

Project Number:

ID ERFO FS NEZPR117
2019-1(1)

FHWA Contact:

John Henderson
john.henderson@dot.gov
360-839-3867

Project Partner:

National Forest Service
Western Federal Lands
Highway Division

Contractor:

M.L. Albright & Sons, Inc.
6182 Lapwai Rd,
Lewiston ID 83501

Notice to Proceed:

09/29/2023

Fixed Completion Date:

10/18/2024



U.S. Department
of Transportation

**Federal Highway
Administration**

Nez Perce - Clearwater 2019 Repairs

Construction Activities & Upcoming Work

Work continues on FSR 354 and will continue through the end of May and into the June, Monday thru Friday from 7am-5pm PDT. Work will consist of clearing and grubbing, roadway and embankment excavation, road realignment and construction of a rock buttress at M.P. 13.6. The project site conditions are two track gravel roads with limited pull outs. The Roadway Excavation has completed. Going forward work will consist of constructing a Rock buttress, installing culverts and placing Roadway Aggregate. Please be aware of the construction operations in progress and refrain from entering the project area.

Road Closures

FSR 354 will be closed to the public while construction operations are completed through out the month. The road closure is intended to stay in place during weekends which will include the Memorial Day Holiday from the bridge at the intersection of Main Slate Creek Rd (FSR 354) and Little Slate Creek Road (M.P. 12.8 to M.P. 15.9). Slate Creek road towards Nutt Basin will remain open. No traffic delays are anticipated however, there will be heavy truck traffic, typically in the mornings and afternoons as the Contractor arrives to the project location and leaves at night.



Turnout construction, subgrade prep, M.P. 13.6, FSR354

Source: FHWA



SITE PHOTOS



12-inch collector pipe M.P. 13.6 FSR354

Source: FHWA



Road Closure M.P. 15.7 FSR354

Source: FHWA



Rock buttress at M.P. 13.6

SOURCE: FHWA