



## Stoddard Bridge

### Salmon River Road (FS 30), 39 Miles West of North Fork, Idaho

May 24, 2024

Project Number:  
ID FS ERFO 2017(1)-29(1)

FHWA Contact:  
Todd Butikofer, PM  
Todd.butikofer@dot.gov  
(360) 606-1445

Questions/Comments:  
James Palaniuk, CPE  
Jd.palaniuk@atkinsrealis.com  
Phone: (509) 939-3855

SVBIC  
803 Monroe St.  
#110  
Salmon, Idaho 83467

Contractor:  
Inland Crane Inc.  
6931 Supply Way  
Boise, Idaho 83716-5540

Notice to Proceed:  
June 17, 2022

Fixed Completion Date:  
July 26, 2024



Construction of Abutment 1 facing wall and anchorage

Source of photos: FHWA

## Construction Activities & Upcoming Work

Inland Crane, Inc. (ICI) completed base course of select fill and compaction at Abutment 1. They completed placement of Abutment 1 slab base formwork and placement of rebar at the soil nail facing wall. Crews also completed installation of drainage pipe from the soil nail wall and the anchorage vaults at Abutment 1.

Crews will not be working onsite this weekend including Monday and possibly even Tuesday because of the Memorial Day Holiday. Next week work will continue on Abutment 1 formwork and the start of piecing together the truss which is the main structure spanning the river other than the suspension cables. This work will be done at the Ebenezer staging area.

The Salmon River Roadway will continue to be a single lane at the crane tower, concrete barrier is installed to protect the public and project site. The speed limit continues to be 15 mph thru this area during the 2024 Construction Season.

**Please Use Caution** when traveling and be aware of oncoming traffic, during day, night, weekdays, and weekends. Thank you for your cooperation and understanding. Please have a safe and wonderful holiday!

Project Web Site: <https://highways.dot.gov/federal-lands/projects/id/fs-erfo-2017-1-29-1>

**Western Federal Lands Highway Division**



U.S. Department  
of Transportation

**Federal Highway  
Administration**