

OR DOT 18(1) Construction Activities & Upcoming Work

June 06, 2024

Project Number:

69056723C000016

FHWA Contact:

Jamie Speer

E:jamie.speer@dot.gov

P: 360-624-6110

A: 610 E 5th St,

Vancouver, WA 98661

Project Partner:

ODOT

Contractor:

Stellar J Corporation

1363 Down River Drive

Woodland, WA 98674

Notice to Proceed:

May 08, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**

Contract Work

- Highway 58 MP 2.46 Coast Fork Willamette River Bridge: Backfilling in progress on Pier 3. Falsework is in place. Cross beam work at Pier 7 in progress. Pier 2 lower tie beam and infill concrete placement on 6-6-24. Crack sealing in progress at Pier 6 and 7.
- Highway 58 MP 35.99 Salmon Creek Bridge: CFRP and anchors installed. FRP Pull test performed.
- Highway 58 MP 38.25 Salt Creek Bridge: No work this week.
- Highway 58 MP 33.24 Barnard Bridge: Pier 5 micropile installation in progress. Plan to install micropiles at Pier 6 after Pier 5 is done.

Temporary Traffic Control

- Week of 06/10/2024: No delays or closures.
- Week of 06/17/2024: No delays or closures.



6-5-24 Barnard Pier 5 Micropiles



6-5-24 Coast Fork Framework



6-3-24 Barnard Pier 5 Excavation

Project Website: <https://highways.dot.gov/federal-lands/projects/or/dot-18>

Western Federal Lands Highway Division