



# Stoddard Bridge

## Salmon River Road (FS 30), 39 Miles West of North Fork, Idaho

July 19, 2024

Project Number:  
ID FS ERFO 2017(1)-29(1)

FHWA Contact:  
Todd Butikofer, PM  
Todd.butikofer@dot.gov  
(360) 606-1445

Questions/Comments:  
James Palaniuk, CPE  
Jd.palaniuk@atkinsrealis.com  
Phone: (509) 939-3855

SVBIC  
803 Monroe St.  
#110  
Salmon, Idaho 83467

Contractor:  
Inland Crane Inc.  
6931 Supply Way  
Boise, Idaho 83716-5540

Notice to Proceed:  
June 17, 2022

Fixed Completion Date:  
July 26, 2024



Reinforcing steel Abutment 1 and Anchor Blocks.

Source of photos: FHWA

### Construction Activities & Upcoming Work

Inland Crane, Inc. (ICI) completed drilling, installing, and grouting the EAB 2A Permanent Ground Anchors (PGA), and continued drilling and casing the PGA at EAB 2B. ICI has continued placing reinforcing steel for the Abutment 1 slab and anchor blocks on south side of river.

In the coming week ICI will continue working on the drilling, installing, and grouting the EAB 2B PGA's. Testing of all of the EAB PGA's is very likely to also start this week. They will continue placing and tying the Abutment 1 slab and anchor blocks reinforcing steel in preparation for the placement of concrete in the floor of the abutment and anchor blocks. Forest Service continues working on the Salmon River Road due to mud slides on Sunday June 30th. Road is open to one lane traffic from Owl creek to project site.

The Salmon River Road will continue to be a single lane at the crane tower. The speed limit continues to be 15 mph thru this area during the 2024 Construction Season.

**Please Use Caution** when traveling and be aware of oncoming traffic, during day, night, weekdays, and weekends. Thank you for your cooperation and understanding.

Project Web Site: <https://highways.dot.gov/federal-lands/projects/id/fs-erfo-2017-1-29-1>

### Western Federal Lands Highway Division



U.S. Department  
of Transportation

**Federal Highway  
Administration**