



Stoddard Bridge

Salmon River Road (FS 30), 39 Miles West of North Fork, Idaho

July 26, 2024

Project Number:
ID FS ERFO 2017(1)-29(1)

FHWA Contact:
Todd Butikofer, PM
Todd.butikofer@dot.gov
(360) 606-1445

Questions/Comments:
James Palaniuk, CPE
Jd.palaniuk@atkinsrealis.com
Phone: (509) 939-3855

SVBIC
803 Monroe St.
#110
Salmon, Idaho 83467

Contractor:
Inland Crane Inc.
6931 Supply Way
Boise, Idaho 83716-5540

Notice to Proceed:
June 17, 2022

Fixed Completion Date:
July 26, 2024



East Anchor Blocks 2A & 2B.

Source of photos: FHWA

Construction Activities & Upcoming Work

Inland Crane, Inc. (ICI) They completed drilling Permanent Ground Anchors (PGA) along with installation of the PGA tendons and at EAB 2B. They continue placement of reinforcement steel for Abutment 1 slab on South side of river.

In the coming week ICI will continue grouting of PGA tendons and annular spaces at EAB 2A and 2B. They will complete Abutment 1 slab reinforcement steel and concrete placement 1 for the slab.

The Salmon River Roadway will continue to be a single lane thru the project site and at the crane tower. The speed limit continues to be 15mph thru this area during the 2024 Construction Season.

Please Use Caution when traveling and be aware of oncoming traffic, during day, night, weekdays and weekends. Thank you for your cooperation and understanding.



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Web Site: <https://highways.dot.gov/federal-lands/projects/id/fs-erfo-2017-1-29-1>

Western Federal Lands Highway Division