



## Stoddard Bridge

### Salmon River Road (FS 30), 39 Miles West of North Fork, Idaho

August 02, 2024

Project Number:  
ID FS ERFO 2017(1)-29(1)

FHWA Contact:  
Todd Butikofer, PM  
Todd.butikofer@dot.gov  
(360) 606-1445

Questions/Comments:  
James Palaniuk, CPE  
Jd.palaniuk@atkinsrealis.com  
Phone: (509) 939-3855

SVBIC  
803 Monroe St.  
#110  
Salmon, Idaho 83467

Contractor:  
Inland Crane Inc.  
6931 Supply Way  
Boise, Idaho 83716-5540

Notice to Proceed:  
June 17, 2022

Fixed Completion Date:  
July 26, 2024



Installing and tying reinforcing bar at Abutment 1.

Source of photos: FHWA

## Construction Activities & Upcoming Work

Inland Crane, Inc. (ICI) completed grouting the PGA tendons and at EAB 2B. They have also completed placement of reinforcement steel for Abutment 1 slab on South side of river. ICI will be placing concrete in the slab of Abutment 1.

In the coming week ICI will continue placing and tying reinforcement steel for Abutment 1 Anchor blocks. Structural backfill will continue around the EAB's.

The Salmon River Roadway will continue to be a single lane thru the project site at the crane tower. The speed limit continues to be 15 mph thru this area during the 2024 Construction Season.

National Forest Service has extended the closure notice for the Stoddard Bridge construction project through August 2025.

**Please Use Caution** when traveling and be aware of oncoming traffic, during day, night, weekdays, and weekends. Thank you for your cooperation and understanding.

Project Web Site: <https://highways.dot.gov/federal-lands/projects/id/fs-erfo-2017-1-29-1>

**Western Federal Lands Highway Division**



U.S. Department  
of Transportation

**Federal Highway  
Administration**