



Yellowstone River Bridge

August 2, 2024

## Construction Activities & Upcoming Work

Project Number:

WY NPS YELL 12(2)

FHWA Contact:

Nathan Douglass

nathan.douglass@dot.gov

(208) 351-0054

Project Partner:

Yellowstone National Park

Contractor:

HK Contractors Inc.

P.O. Box 51450

Idaho Falls, Idaho

83402

Notice to Proceed:

January 24, 2023

Fixed Completion Date:

November 30, 2026



U.S. Department  
of Transportation

**Federal Highway  
Administration**

### Project Description:

Utilizing Great American Outdoor Act Funding the Yellowstone River Bridge project includes constructing a new bridge over the Yellowstone River, a new alignment to the bridge approach, expansion of picnic areas, and additional parking at various trailheads.

### Road Conditions:

Extreme caution should be used by motorist and tourist, particularly during rainy or snowy weather conditions. Temporary traffic control signs are utilized at the active construction locations to ensure public safety.

### Current and Upcoming Work:

Pier 2 column segments will be stacked throughout the coming week with the cap form being assembled. The Pier 3 cap form has been removed completely and post tensioning will be continued throughout the week.

Girder deliveries will be arriving periodically, and stored for future use.

Bearing pads are being set on the Abutments and are scheduled for completion by the end of the week.

### Traffic Delays:

Minimal delays should be expected next week and the majority of the construction season. Please use caution when driving by construction access roads.

### 2024 Construction Milestones:

Completion of Footings—Finished

Completion of MSE wall at Pier 2—Finished

Erection of pre-cast Pier Segments

- ◆ Pier 3—Complete
- ◆ Pier 2—In Progress
- ◆ Pier 1—Later this Season

Completion of Pier Caps

- ◆ Pier 3—Complete
- ◆ Pier 2—In Progress
- ◆ Pier 1—Late this season

Girder Erection—Later this Season

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2>

**Western Federal Lands Highway Division**



Yellowstone River Bridge

August 2, 2024

## Construction Activities & Upcoming Work

Project Number:

WY NPS YELL 12(2)

FHWA Contact:

Nathan Douglass

nathan.douglass@dot.gov

(208) 351-0054

Project Partner:

Yellowstone National Park

Contractor:

HK Contractors Inc.

P.O. Box 51450

Idaho Falls, Idaho

83402

Notice to Proceed:

January 24, 2023

Fixed Completion Date:

November 30, 2026



U.S. Department  
of Transportation

**Federal Highway  
Administration**



Overview of Project Site



Stacking Segments at Pier 2



Girder Deliveries

Source: FHWA

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2>

**Western Federal Lands Highway Division**