



Source: FHWA

August 16, 2024

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Tim Barber

Timothy.Barber@dot.gov

(208) 479 - 4421

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3rd, 2022

Fixed Completion Date:

October 15, 2024

Project Description

Utilizing Great American Outdoor Act Funding, the Lewis River Bridge project, located along the South Entrance Road, includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, excavation, and paving.



Source: FHWA

Work Schedule

Expect work 6:00 a.m. to 8:00 p.m., 6 or 7 days a week.



The contractor completed the bridge deck concrete including sidewalk and curbs. They are working on bridge guardrails, waterproofing the bridge deck and preparing for asphalt paving. Stone masonry is done on the North MSE wall and guardwall. The first phase of the river diversion is installed for the old bridge demolition.

Upcoming work includes: mainline roadway paving, old bridge removal, stone masonry on the South MSE and guardwall, parking lot grading, removing the river diversion, and parking lot concrete curbs, gutters, and sidewalk.

Traffic Delays



Warning - There is a section of roadway that is a gravel surface. Anticipate up to 20 minute delays during construction activities. There is a single lane, two-way alternating temporary traffic control zone. Please observe and heed the temporary traffic signals.



U.S. Department of Transportation
Federal Highway Administration

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

Western Federal Lands Highway Division