



Stoddard Bridge

Salmon River Road (FS 30), 39 Miles West of North Fork, Idaho

November 01, 2024

Project Number:
ID FS ERFO 2017(1)-29(1)

FHWA Contact:
Todd Butikofer, PM
Todd.butikofer@dot.gov
(360) 606-1445

Questions/Comments:
James Palaniuk, CPE
Jd.palaniuk@atkinsrealis.com
Phone: (509) 939-3855

SVBIC
803 Monroe St.
#110
Salmon, Idaho 83467

Contractor:
Inland Crane Inc.
6931 Supply Way
Boise, Idaho 83716-5540

Notice to Proceed:
June 17, 2022

Expected Completion Date:
March 18, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**



Installation of the Open Bridge Socket take-ups on EAB 2B

Source of photos: FHWA

Construction Activities & Upcoming Work

Inland Crane, Inc. (ICI) completed proof testing the ground anchors at EAB 2A and grouting of the ground anchors at EAB 2B. They completed fit up of the open bridge socket take-ups at EAB 2B. Work also continues on the Abutment 1 anchor block reinforcing steel and formwork.

In the coming week ICI will complete EAB 2A grouting and complete the grouting of the contingency anchor holes at both EAB 2A and 2B, and possibly install and grout the anchorhead caps of both EAB 2A and 2B. Work will continue on the reinforcing steel and formwork at Abutment 1 anchor blocks with concrete tentatively scheduled for late in the week.

The Salmon River Roadway will continue to be a single lane thru the project site and at the crane tower. The speed limit continues to be 15 mph thru this area during the 2024 Construction Season.

Please Use Caution when traveling and be aware of oncoming traffic during day, night, weekdays and weekends. Thank you for your cooperation and understanding.

US Forest Service has extended the area closures for the Stoddard Bridge construction project into 2025.

Project Web Site: <https://highways.dot.gov/federal-lands/projects/id/fs-erfo-2017-1-29-1>

Western Federal Lands Highway Division