



## Stoddard Bridge

### Salmon River Road (FS 30), 39 Miles West of North Fork, Idaho

May 09, 2025

Project Number:  
ID FS ERFO 2017(1)-29(1)

FHWA Contact:  
Todd Butikofer, PM  
Todd.butikofer@dot.gov  
(360) 606-1445

Questions/Comments:  
Zackary Woodruff, Project Engineer  
zackary.woodruff@dot.gov  
Phone: (208)427-5876

SVBIC  
803 Monroe St.  
#110  
Salmon, Idaho 83467

Contractor:  
Inland Crane Inc.  
6931 Supply Way  
Boise, Idaho 83716-5540

Notice to Proceed:  
June 17, 2022

Fixed Completion Date:  
July 26, 2024



U.S. Department  
of Transportation

**Federal Highway  
Administration**



Source of photos: FHWA

Drilling Setup for Anchor Block PGAs at Abutment 1.

## Construction Activities & Upcoming Work

Inland Crane, Inc. (ICI) continues working on Abutment 1. They have completed the Permanent Ground Anchor (PGA) performance test on U5 at the downstream anchor block. ICI began drilling the PGAs to their final depths. In the coming weeks, ICI will install the PGA tendons, grout the bond zones and perform production testing on the remaining anchors. ICI also plans to start installing formwork for Abutment 1 Placement #3.

**Please Use Caution** When traveling on the Salmon River Roadway at the construction site it will continue to be a single lane at the Crane Tower and K-Rails are installed to protect the Public and Project site. The speed limit continues to be 15mph thru this area during the 2025 Construction Season. Please Use Caution when traveling and be aware of oncoming traffic, during day, night, weekdays and weekends. Thank you for your cooperation and understanding.

Project Web Site: <https://highways.dot.gov/federal-lands/projects/id/fs-erfo-2017-1-29-1>

**Western Federal Lands Highway Division**