



Stoddard Bridge

Salmon River Road (FS 30), 39 Miles West of North Fork, Idaho

June 06, 2025

Project Number:
ID FS ERFO 2017(1)-29(1)

FHWA Contact:
Todd Butikofer, PM
Todd.butikofer@dot.gov
(360)606-1445

Address:
SVBIC
803 Monroe St.
#110
Salmon, Idaho 83467

Contractor:
Inland Crane Inc.
6931 Supply Way
Boise, Idaho 83716-5540

Notice to Proceed:
June 17, 2022

Expected Completion Date:
Fall 2025



Setting up for Abutment 1 PGA proof test

Source of photos: FHWA

Construction Activities & Upcoming Work

Inland Crane, Inc. (ICI) has completed the placement of the up stream Abutment 1 anchor block and Permanent Ground Anchor (PGAs). ICI continues working on the down stream Abutment 1 anchor block PGAs, with the completion of the proof testing taking place early next week. Once the testing is completed and results reviewed ICI will trim the PGA tendons off and cap them. In the coming week ICI will start placing additional reinforcing steel and formwork for Abutment 1 concrete pour #3. This pour will enclose the Abutment 1 Anchor block cable connections into vaults for protection and could not be completed until all PGA work was completed.

Please Use Caution when traveling and be aware of oncoming traffic, during day, night, weekdays, and weekends. It continues to be a single traffic lane through the construction site at the Crane Tower. Concrete barriers has been installed to protect the traveling public and the project site. The speed limit continues to be 15mph thru this area during the 2025 Construction Season. Thank you for your cooperation and understanding.



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Web Site: <https://highways.dot.gov/federal-lands/projects/id/fs-erfo-2017-1-29-1>

Western Federal Lands Highway Division