

POLYCHROME AREA IMPROVEMENTS



Source: NPS

July 27, 2025

Construction Activities and Upcoming Work

Project Number:

AK NPS DENA 10(49)

FHWA Contact:

David Harvey

E: Jesse.Harvey@dot.gov

P: 360-833-3338

Project Partner:

National Park Service (NPS)

Contractor:

Granite Construction Co.
Anchorage, AK

Notice to Proceed:

1/4/2023

Fixed

Completion Date:

July 6, 2026

It's been a busy week with some long days, but the contractor completed the erection of the launch truss and began launching the truss at 4:30 a.m. Friday. Saturday they continued the launch reaching the west side receiving tower around 10:50a.m. The rest of the day was spent locking the launch truss to the main truss, jacking up the launch truss and securing the west side to begin pulling the main truss across in the upcoming weeks.

Traffic Delays

There are no traffic delays expected.



Source: proHNS



U.S. Department
of Transportation

**Federal Highway
Administration**

Touch down on the receiving tower.

Website: <https://highways.dot.gov/federal-lands/projects/ak/nps-dena-10-49>

Western Federal Lands Highway Division