

POLYCHROME AREA IMPROVEMENTS



Source: Granite Construction Co., Inc.

June 2, 2025

Project Number:

AK NPS DENA 10(49)

FHWA Contact:

David Harvey
E: Jesse.Harvey@dot.gov
P: 360-833-3338

Project Partner:

National Park Service (NPS)

Contractor:

Granite Construction Co.
Anchorage, AK

Notice to Proceed:

1/4/2023

Fixed

Completion Date:

July 6, 2026



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities and Upcoming Work

This week the contractor completed erection of the 8th bay, L3-L2 and bolt torque verifications were done. They have received most of the launch truss steel at their MP 230 staging yard. They experienced some high winds which caused them to suspend operations for a few hours over the weekend. This week they plan to complete the last 2 bays, L2 –L1 and L1—L0. Work will then shift to erecting the launch truss inside the main truss.

Traffic Delays

There are no traffic delays expected. Deliveries of oversized loads is restricted to nights.



Source: FHWA

Hanging the L2—L1 NS bottom chord.

Website: <https://highways.dot.gov/federal-lands/projects/ak/nps-dena-10-49>

Western Federal Lands Highway Division