




All Image Source: FHWA

Project Information

Project Number:

MT NP GLAC 14(6)

FHWA Contact:

Storm Beck
Project Engineer
550 Corporate Drive
Kalispell, MT 59901

Project Partner:

Glacier National Park

Contractor:

Missouri River Contractors
1500 Blaine Street
Helena, MT 59601

Notice to Proceed:

10/01/2024

Fixed Completion Date:

11/21/2025

Project Description:

Replacing failed culvert at station 174+75 along Two Medicine Road as part of the Swiftcurrent Spur Road Rehabilitation project.

Project Staff:

Storm Beck, PE
Ryan Votapka, Asst. PE
Knud Martin, COE
Desiree Nelson, Project Admin

SWIFTCURRENT SPUR ROAD Deep Culvert

October 10, 2025

Current Construction Activities:

The Contractor continues site excavation and has begun installing the slide rail system, this week. The slide rail is being used to minimize the overall excavation area while allowing work to progress to the final depth for culvert installation.

Upcoming Construction Activities:

Excavation and slide rail installation will continue to final grade. Once sections reach final grade, the Contractor will install the culvert and begin backfilling around the completed portions. After backfilling each section, the slide rail system will be relocated to allow excavation for the next section of pipe installation.



Work Schedule:

Monday- Saturday: 7:00 am – 7:00 pm

Road Closure: Two Medicine Road is closed to all public traffic, including bicycles and pedestrians.



Project Website: <https://cms.fhwa.dot.gov/federal-lands/projects/mt/mt-np-glac-4>



Western Federal Lands Highway Division